

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 5

June 7th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

WORK COMPLETED TO DATE BY Omann Brothers Paving:

- Temporary Mailboxes installed
- Milled off pavement for the project area

WORK COMPLETED FOR THE WEEK BEGINNING June 3 through June 7, 2024

- Portions of the storm sewer installation along the southern and western portions of Meadow Drive
- Restoration for all storm sewer in the green spaces will be completed at a later date

WORK SCHEDULED FOR THE WEEK BEGINNING June 10, 2024

- The placement of sand and gravel will start in the southern portion of Meadow Drive, see the figure below. The contractor is anticipating starting the placement of sand and gravel on June 10th.
- While sand and gravel is being placed, portions of the road will be closed, residents in the affected areas will be notified in advance
- The remaining storm sewer installation on the eastern portion of Meadow Drive
- While portions of the storm sewer are being installed, portions of the road will be closed, residents in the affected areas will be notified in advance

****SCHEDULE DEPENDENT WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

Notes compiled by Joe Elsenpeter



Placement of Sand, Gravel, and Drain tile