

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 2

May 17, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

### **WORK COMPLETED TO DATE BY Omann Brothers Paving:**

- Temporary Mailboxes installed
- Milled off pavement for the project area

### **WORK COMPLETED FOR THE WEEK BEGINNING May 6 through May 10, 2024**

- Pavement, curb removal, and driveway removals for the lower portion of Meadow Drive, the remaining removals will be completed at a later date.
- Storm sewer installation between houses 190 and 200 Meadow Drive
- Restoration for all storm sewer in the green spaces will be completed at a later date

### **WORK SCHEDULED FOR THE WEEK BEGINNING May 20, 2024**

- Storm Sewer installation on the southern portion of Meadow Drive
- While portions of the storm sewer are being installed, portions of the road will be closed, residents in the affected areas will be notified in advance

**\*\*SCHEDULE DEPENDENT WEATHER PERMITTING\*\***

Notes compiled by Joe Elsenpeter