

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 3

May 24, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

### **WORK COMPLETED TO DATE BY Omann Brothers Paving:**

- Temporary Mailboxes installed
- Milled off pavement for the project area

### **WORK COMPLETED FOR THE WEEK BEGINNING May 20 through May 24, 2024**

- Portions of the storm sewer installation along the southern portion of Meadow Drive
- Restoration for all storm sewer in the green spaces will be completed at a later date

### **WORK SCHEDULED FOR THE WEEK BEGINNING May 27, 2024**

- The remaining storm sewer installation on the southern portion of Meadow Drive
- The placement of sand and gravel in the southern portion of Meadow Drive
- Removal of curb and gutter on the east side of Hillview Lane S
- While portions of the storm sewer are being installed, portions of the road will be closed, residents in the affected areas will be notified in advance
- The contractor will not be working May 27<sup>th</sup>

### **\*\*SCHEDULE DEPENDENT WEATHER PERMITTING\*\***

For questions or concerns about the project, please contact the following:

Field Engineer:  
Joe Elsenpeter  
(612)-477-1120  
[Joe.Elsenepter@stantec.com](mailto:Joe.Elsenepter@stantec.com)

Project Engineer:  
Nick Wyers  
(952)-838-5661  
[Nick.Wyers@stantec.com](mailto:Nick.Wyers@stantec.com)

Notes compiled by Joe Elsenpeter

