

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 7

June 21th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

WORK COMPLETED TO DATE BY Omann Brothers Paving:

- Temporary Mailboxes installed
- Milled off pavement for the project area

WORK COMPLETED FOR THE WEEK BEGINNING June 17 through June 21, 2024

- The placement of sand, gravel, and draitile along the southern portion of Meadow Drive.
- Restoration for all storm sewer in the green spaces will be completed at a later date

WORK SCHEDULED FOR THE WEEK BEGINNING June 24, 2024

- The placement of sand, gravel, and drain tile will continue along the western portion of Meadow Drive, see the figure below.
- While sand and gravel is being placed, portions of the road will be closed, residents in the affected areas will be notified in advance
- Work will continue on installing a sump line along the northern portion of Meadow Drive

****SCHEDULE DEPENDENT WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

Notes compiled by Joe Elsenpeter

