

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 9

July 5th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Watermain Repair Work:

- While working on the storm sewer the contractor discovered some damage to the watermain at the intersection of Meadow Drive and Hillview Lane. Work on repairing the watermain is expected to happen sometime between July 17th-19th. The work is expected to take a day to complete. Residents will be notified 48 hours in advance of when the water shut down will occur.

WORK COMPLETED TO DATE BY Omann Brothers Paving:

- Temporary Mailboxes installed
- Milled off pavement for the project area

WORK COMPLETED FOR THE WEEK BEGINNING June 1 through June 5, 2024

- The majority of the sand, gravel, and drain tile were placed along the northern portion of Meadow Drive.
- Restoration for all green spaces will be completed at a later date

WORK SCHEDULED FOR THE WEEK BEGINNING July 8th, 2024

- The placement of sand, gravel, and drain tile will continue along the northern portion of Meadow Drive and along Hillview Lane, see the figure below.
- While sand and gravel is being placed, portions of the road will be closed, residents in the affected areas will be notified in advance

****SCHEDULE DEPENDENT WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

Notes compiled by Joe Elsenpeter



Placement of Sand, Gravel, and Draintile