

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 10

July 12<sup>th</sup>, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

There have been some questions regarding the contractor's schedule and the lack of work this week. There may be days when there is no work being done on the site. This can be due to contractor or their subcontractors scheduling not allowing for continuous work on the site. Residents are asked to be patient during this process and contact the names listed below with any questions or concerns.

### **Meadow Drive/Hillview Intersection Work:**

- Work on repairing the damaged watermain and installing the remaining portion of storm sewer in the Meadow Drive/Hillview Lane intersection is expected to happen sometime between July 17<sup>th</sup>-19<sup>th</sup>.
- The work will take two days to complete, the watermain repair will take one day to complete and the storm sewer will take one day to complete.
- To do the watermain work will require a water shutdown for the day. Residents will be notified 48 hours in advance of when the water shut down will occur.
- When both the watermain is being worked on and the storm sewer is being installed access into the Meadow Drive loop will be closed for those days, residents will be able to get into and out of their homes in the morning and evening. More information and specific timing on this work will be provided 48 hours before work begins.

### **WORK COMPLETED FOR THE WEEK BEGINNING July 8 through July 12, 2024**

- Sand, gravel, and draitile were placed along the southern portion of Hillview Lane.

### **WORK SCHEDULED FOR THE WEEK BEGINNING July 15th, 2024**

- The repair work on the watermain in the intersection of Meadow Drive and Hillview Lane
- Installation of new storm sewer in the intersection of Meadow Drive and Hillview Lane

### **\*\*SCHEDULE WEATHER PERMITTING\*\***

For questions or concerns about the project, please contact the following:

Field Engineer:  
Joe Elsenpeter  
(612)-477-1120  
[Joe.Elsenpeter@stantec.com](mailto:Joe.Elsenpeter@stantec.com)

Project Engineer:  
Nick Wyers  
(952)-838-5661  
[Nick.Wyers@stantec.com](mailto:Nick.Wyers@stantec.com)



Watermain and Storm  
Sewer Construction