

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 11

July 19<sup>th</sup>, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

### **Meadow Drive/Hillview Intersection Work:**

- The contractor was unable to do the watermain/storm sewer work in the Hillview Ln/Meadow Dr intersection this week due to scheduling conflicts.
- Residents will be notified 48 hours in advance of work beginning on repairing the damaged watermain and installing the remaining storm sewer in the Meadow Drive/Hillview Lane intersection.
- Both watermain work and the storm sewer work will each take a full day to complete.
- Watermain work will require a water shutdown for the day. Residents will be notified 48 hours in advance of when the water shutdown will occur.
- When both the watermain and the storm sewer is being installed, access into the Meadow Drive loop will be closed for those days, residents will be able to get into and out of their homes in the morning and evening.

### **WORK COMPLETED FOR THE WEEK BEGINNING July 15 through July 19, 2024**

### **WORK SCHEDULED FOR THE WEEK BEGINNING July 22th, 2024**

- The City is currently working with the contractor on an updated schedule for the coming weeks, residents will be notified when work will resume.

### **\*\*SCHEDULE WEATHER PERMITTING\*\***

For questions or concerns about the project, please contact the following:

Field Engineer:  
Joe Elsenpeter  
(612)-477-1120  
[Joe.Elsenpeter@stantec.com](mailto:Joe.Elsenpeter@stantec.com)

Project Engineer:  
Nick Wyers  
(952)-838-5661  
[Nick.Wyers@stantec.com](mailto:Nick.Wyers@stantec.com)



**Watermain and Storm  
Sewer Construction**