

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 12

July 26th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Meadow Drive Loop Curb Work:

- The contractor anticipates pouring curb in the Meadow Drive loop on **July 29th starting at 7:00 AM**. Residents will not be able to drive over the curb or have access to their driveways for 7 days after curb is poured.
- The contractor will provide access to driveways 7 days after curb is poured or when the contractor removes the barricades.
- Concrete driveways and aprons will be poured at a later date.
- There will not be any on street parking on July 29th in the Meadow Drive loop, residents are asked to park on Loretto Street.

WORK COMPLETED FOR THE WEEK BEGINNING July 22 through July 26, 2024

- Watermain repair work at the Meadow Drive/Hillview Ln intersection was completed.
- Storm was completed on Meadow Drive loop. The storm sewer on the northern portion of Hillview Ln will be completed at a later date.

WORK SCHEDULED FOR THE WEEK BEGINNING July 29th, 2024

- Curb and gutter in the Meadow Drive Loop.
- Paving the first lift of asphalt on the Meadow Drive loop is anticipated to happen later in the week, residents will be notified when this work will be happening.

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com



Parking

Placement of
Curb and Gutter