

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 13

August 2nd, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Meadow Drive Paving Work:

- Due to poor weather this week and forecasted poor weather on August 5th, the contractor anticipates paving the first lift of the Meadow Drive loop on **August 3rd**.
- Residents can park in front of their driveways until **8:00 AM** on August 3rd. After this time, residents will be notified by door knocking if they need to move their vehicles. Grading of the road will be happening in the morning and paving is anticipated to start midday on August 3rd.
- Residents will have access into the Meadow Drive loop at the end of the day.
- If the contractor is unable to pave on August 3rd residents will be notified and paving is anticipated for August 6th.

WORK COMPLETED FOR THE WEEK BEGINNING July 29 through August 2, 2024

- Curb was poured in the Meadow Drive loop, the remaining curb on Hillview Lane will be poured at a later date.

WORK SCHEDULED FOR THE WEEK BEGINNING August 5th, 2024

- Concrete aprons and driveways are anticipated to be poured in the Meadow Drive Loop on August 7th. Residents will be notified in advance of this work happening.

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com



Parking

Placement of
Curb and Gutter