

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 14

August 9th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Hillview Lane Work:

- The contractor is anticipating working on placing sand and gravel on Hillview Lane from Meadow Dr to Loretto St on August 12th and 13th
- The County Road 19 detour for Loretto Street and Railroad St will remain open during this work.
- Access in and out of the Meadow Drive loop during these days will be closed starting at **7:00 AM** each day. Access into the loop will be provided at the end of each day. Residents are asked to park on Loretto Street while this work is taking place.

WORK COMPLETED FOR THE WEEK BEGINNING August 5 through August 9, 2024

- Concrete Driveways and Aprons were poured in the Meadow Drive loop. Residents are asked to not drive over the new concrete for 7 days after its poured

WORK SCHEDULED FOR THE WEEK BEGINNING August 12th, 2024

- Patching asphalt driveways in the Meadow Drive loop
- Backfilling behind curb and working on seeding and placing topsoil

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

