

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 15

August 16th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Hillview Lane Work:

- The contractor is anticipating working on pouring curb on Hillview Lane from Meadow Dr to Loretto St on August 20th. Access into the Meadow Dr loop will be maintained during this work. Paving this section of roadway will be done at a later date.

Remaining Hillview Lane Work:

- Due to the ongoing closure of County Road 19, the contractor will be unable to continue working on Hillview Lane until CR-19 is accessible for residents.
- The contractor will have a limited presence on site during this time.
- Once CR-19 is accessible, the detour route for Loretto Street will be adjusted and work on the remaining portion of Hillview Lane can continue.
- Residents will be notified in advance of when work on Hillview Lane is expected to continue.

WORK COMPLETED FOR THE WEEK BEGINNING August 12 through August 16, 2024

- Asphalt Driveways were patched
- Sand and Gravel were placed on Hillview Lane between Meadow Drive and Loretto St.

WORK SCHEDULED FOR THE WEEK BEGINNING August 19th, 2024

- Backfilling behind curb and working on seeding and placing topsoil
- Pouring Curb on Hillview Lane

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

