

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 16

August 23rd, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Hillview Lane Work:

- The contractor is anticipating paving the first lift on Hillview Lane from Meadow Dr to Loretto St next week. Access into the Meadow Dr loop will be maintained during this work. Paving the second and final lift on the roadway will be done at a later date.

Mailboxes:

- Mailboxes are anticipated to be reinstalled on Thursday and Friday of next week.
- Residents are asked to have their mailboxes out by the curb on Thursday and Friday for reinstallation.

WORK COMPLETED FOR THE WEEK BEGINNING August 19 through August 23, 2024

- Curb poured from Meadow Drive to Loretto Street
- Started working on backfilling behind curb and spreading topsoil

WORK SCHEDULED FOR THE WEEK BEGINNING August 26th, 2024

- Continue working on seeding and placing topsoil in the Meadow Dr loop
- Paving Hillview Lane between Meadow Drive and Loretto Street

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

