

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 17

August 30<sup>th</sup>, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

### **Hillview Lane Work:**

- Due to the ongoing work on County Road 19, work on Hillview Lane is not anticipated to begin until the week of September 9<sup>th</sup>, residents will be notified in advance of this work happening

### **WORK COMPLETED FOR THE WEEK BEGINNING August 26 through August 30, 2024**

- Mailboxes were reinstalled
- Paving the first lift on Hillview Lane between Meadow Drive and Loretto Street
- Restoration work in the Meadow Drive loop was largely completed

### **WORK SCHEDULED FOR THE WEEK BEGINNING September 2nd, 2024**

- Continue working on seeding and placing topsoil in the remaining areas of the Meadow Drive loop and along Hillview Lane
- The contractor is not anticipating working on Labor Day

### **\*\*SCHEDULE WEATHER PERMITTING\*\***

For questions or concerns about the project, please contact the following:

Field Engineer:  
Joe Elsenpeter  
(612)-477-1120  
[Joe.Elsenpeter@stantec.com](mailto:Joe.Elsenpeter@stantec.com)

Project Engineer:  
Nick Wyers  
(952)-838-5661  
[Nick.Wyers@stantec.com](mailto:Nick.Wyers@stantec.com)