

CONSTRUCTION STATUS REPORT

2023 Street Improvements Project
Loretto, Minnesota

STATUS REPORT NO. 20

September 20th, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

Hillview Lane Work:

- The contractor began working on removing and installing new storm sewer on Hillview Lane this week. Work on the remaining storm sewer on Hillview Lane will continue into the week of September 23rd. While storm sewer is being installed, the portion of Hillview Lane north of Loretto Street will be closed.
- To get to County Road 19 residents will need to continue to use either Loretto Street or Railway Street to get across County Road 19 which they can then follow the existing County Road 19 detour. These detours will either route on County Road 19 or will be on St. Peter Street to Lorenz Street to County Road 19. Delays are to be expected as County Road 19 is an active construction site.

WORK COMPLETED FOR THE WEEK BEGINNING September 16 through September 20, 2024

- Started work on the storm sewer on Hillview Lane

WORK SCHEDULED FOR THE WEEK BEGINNING September 23rd, 2024

- Storm sewer installation along Hillview Lane north of Loretto Street
- Continuing placing sand and gravel along Hillview Lane

****SCHEDULE WEATHER PERMITTING****

For questions or concerns about the project, please contact the following:

Field Engineer:
Joe Elsenpeter
(612)-477-1120
Joe.Elsenpeter@stantec.com

Project Engineer:
Nick Wyers
(952)-838-5661
Nick.Wyers@stantec.com

