

# CONSTRUCTION STATUS REPORT

2023 Street Improvements Project  
Loretto, Minnesota

## STATUS REPORT NO. 21

September 27<sup>th</sup>, 2024

This report will provide an update on the construction status of the 2023 Street Improvements Project and the events that have transpired to date.

### **Hillview Lane Work:**

- The contractor has completed work on removing and installing new storm sewer on Hillview Lane this week.
- Work on placing sand and gravel along the remaining portion of Hillview Lane will be completed the week of September 30<sup>th</sup>.
- Curb and gutter is also expected to be poured along the Hillview Lane on October 1<sup>st</sup>. Residents will not be able to drive on the curb for 7 days after the concrete is poured.
- Removals on damaged curb on Meadow Drive are expected to be completed next week and curb replaced on October 1<sup>st</sup>.
- The contractor will be working on Saturday, September 28<sup>th</sup> on Hillview Lane.
- Hillview Lane north of Loretto Street will remain closed while this work is happening.

### **WORK COMPLETED FOR THE WEEK BEGINNING September 23 through September 27, 2024**

- Remaining portion of storm sewer on Hillview Lane

### **WORK SCHEDULED FOR THE WEEK BEGINNING September 30th, 2024**

- Placing sand and gravel along the remaining portion of Hillview Lane
- Pouring concrete curb and gutter along Hillview Lane
- Any damaged curb along the Meadow Drive loop will be repair or replaced

### **\*\*SCHEDULE WEATHER PERMITTING\*\***

For questions or concerns about the project, please contact the following:

Field Engineer:  
Joe Elsenpeter  
(612)-477-1120  
[Joe.Elsenpeter@stantec.com](mailto:Joe.Elsenpeter@stantec.com)

Project Engineer:  
Nick Wyers  
(952)-838-5661  
[Nick.Wyers@stantec.com](mailto:Nick.Wyers@stantec.com)

